KARIN KOMERC MD DOO
Br. 01/220041174
Dana 01.10.2023.
Novi Sad

KARIN KOMERC MD D.O.O. Novi Sad
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 I office@karinmd.com
PIB>103726184 I MB>20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	**Karin Komerc MD doo**	Novosadski put br.128, Novi Sad	103726184	20009233	340-11000533-59	ERSTE BANKA
Naručilac:	**China Civil Engineering Construction Corporation Balkan Ogranak Beograd**	Batajnički drum 3 deo 6A, Zemun	109874997	29507031	385-0202050005186-82	BANK OF CHINA SRBIJA AD BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

13. Privremena situacija 875-796-2023

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor: Naš broj: 01/220017715 od 01.07.2022 Br. Naruèioca: NS1-CON-2022-024 od 01.07.2022

Aneks br. I Naš broj: 01/230023490 od 11.06.2023 Br. Naruèioca: NSI-CON-2023-024-002 od 11.06.2023

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**45.934.978,00 USD**	**0,00**	**45.934.978,00 USD**
Izvedeno ukupno:	**40.509.297,44 USD**	**0,00 USD**	**40.509.297,44 USD**
Izvedeno u prethodnim:	38.397.554,52 USD	0,00 USD	38.397.554,52 USD
Izvedeno u ovoj:	2.111.742,92 USD	0,00 USD	2.111.742,92 USD
Izvedeno ukupno po stopi 0%:	**40.509.297,44 USD**	**0,00 USD**	**40.509.297,44 USD**
Izvedeno u prethodnim po stopi 0%:	38.397.554,52 USD	0,00 USD	38.397.554,52 USD
Izvedeno u ovoj po stopi 0%:	2.111.742,92 USD	0,00 USD	2.111.742,92 USD
Ukupno opravdan avans:	9.186.995,60 USD	0,00 USD	9.186.995,60 USD
Opravdani avans po preth. situacijama:	9.186.995,60 USD	0,00 USD	9.186.995,60 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRŽAVANJE po svim -5,00%	2.025.464,88 USD	0,00 USD	2.025.464,88 USD
ZADRŽAVANJE po prethodnim -5,00%	1.919.877,73 USD	0,00 USD	1.919.877,73 USD
ZADRŽAVANJE po ovoj -5,00%	105.587,15 USD	0,00 USD	105.587,15 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	2.006.155,77 USD	0,00 USD	2.006.155,77 USD
Uplaćen avans (na dan 21.07.2022. godine po srednjem kursu NBS 1 USD = 114,8172 RSD od dana 21.07.2022.godine):	4.593.497,80 USD	0,00 USD	4.593.497,80 USD
Uplaćen avans (na dan 07.11.2022. godine po srednjem kursu NBS 1 USD = 117,9756 RSD od dana 07.11.2022.godine):	4.593.497,80 USD	0,00 USD	4.593.497,80 USD

kupno uplaćeni avans:	9.186.995,60 USD	0,00 USD	9.186.995,60 USD
reostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Za uplatu: DVAMILIONAŠESTHILJADASTOPEDESETPET i 77/100 DOLARA

Odgovorni izvođač radova

Nadzorni organ:

ЈОБАН СТОЈАНОВИЋ
БР. ЛИЦ. 441M01421

Datum:

01.10.2023.

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz -Kelebija-

2.1.2 Culvert / Propust

A 1	14_predmer 113+547 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
A 2	14_predmer 113+547 EARTHWORKS / ZEMLJANI RADOVI	komplet	56.526,00	1,00	56.526,00	0,00	0,00	0,94	53.134,44	
A 3	14_predmer 113+547 PLAIN AND REINFORCED CONCRETE / BETONSKI I ARMIRANOBETONSKI RADOVI	komplet	174.797,00	1,00	174.797,00	0,09	15.731,73	0,99	173.049,03	
A 4	14_predmer 113+547 REINFORCEMENT WORKS / ARMIRAČKI RADOVI	komplet	85.707,00	1,00	85.707,00	0,00	0,00	0,95	81.421,65	
A 5	14_predmer 113+547 WATERPROOFING WORKS / HIDROIZOLACIONI RADOVI	komplet	60.882,00	1,00	60.882,00	0,00	0,00	0,93	56.620,26	
A 6	14_predmer 113+547 MISCELLANEOUS WORKS / OSTALI RADOVI	komplet	13.855,00	1,00	13.855,00	0,00	0,00	0,70	9.698,50	
B 1	15_predmer 114+579 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
B 2	15_predmer 114+579 EARTHWORKS / ZEMLJANI RADOVI	komplet	41.588,00	1,00	41.588,00	0,00	0,00	1,00	41.588,00	
B 3	15_predmer 114+579 PLAIN AND REINFORCED CONCRETE / BETONSKI I ARMIRANOBETONSKI RADOVI	komplet	129.537,00	1,00	129.537,00	0,00	0,00	1,00	129.537,00	
B 4	15_predmer 114+579 REINFORCEMENT WORKS / ARMIRAČKI RADOVI	komplet	63.662,00	1,00	63.662,00	0,00	0,00	1,00	63.662,00	
B 5	15_predmer 114+579 WATERPROOFING WORKS / HIDROIZOLACIONI RADOVI	komplet	52.164,00	1,00	52.164,00	0,00	0,00	1,00	52.164,00	
B 6	15_predmer 114+579 MISCELLANEOUS WORKS / OSTALI RADOVI	komplet	11.456,00	1,00	11.456,00	0,00	0,00	0,91	10.424,96	
C 1	16_predmer 0+569 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
C 2	16_predmer 0+569 EARTHWORKS / ZEMLJANI RADOVI	komplet	21.446,00	1,00	21.446,00	0,00	0,00	1,00	21.446,00	
C 3	16_predmer 0+569 PLAIN AND REINFORCED CONCRETE / BETONSKI I ARMIRANOBETONSKI RADOVI	komplet	35.437,00	1,00	35.437,00	0,00	0,00	1,00	35.437,00	
C 4	16_predmer 0+569 REINFORCEMENT WORKS / ARMIRAČKI RADOVI	komplet	17.434,00	1,00	17.434,00	0,00	0,00	1,00	17.434,00	
C 5	16_predmer 0+569 WATERPROOFING WORKS / HIDROIZOLACIONI RADOVI	komplet	12.172,00	1,00	12.172,00	0,00	0,00	1,00	12.172,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
C 6	16_predmer 0+569 MISCELLANEOUS WORKS / OSTALI RADOVI	komplet	7.662,00	1,00	7.662,00	0,00	0,00	0,91	6.972,42	
D 1	17_predmer 126+922 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	4.166,00	1,00	4.166,00	0,00	0,00	0,00	0,00	
D 2	17_predmer 126+922 EARTHWORKS / ZEMLJANI RADOVI	komplet	19.092,00	1,00	19.092,00	0,00	0,00	0,00	0,00	
D 3	17_predmer 126+922 PLAIN AND REINFORCED CONCRETE / BETONSKI I ARMIRANOBETONSKI RADOVI	komplet	65.986,00	1,00	65.986,00	0,00	0,00	0,00	0,00	
D 4	17_predmer 126+922 REINFORCEMENT WORKS / ARMIRAČKI RADOVI	komplet	32.281,00	1,00	32.281,00	0,00	0,00	0,00	0,00	
D 5	17_predmer 126+922 WATERPROOFING WORKS / HIDROIZOLACIONI RADOVI	komplet	24.836,00	1,00	24.836,00	0,00	0,00	0,00	0,00	
D 6	17_predmer 126+922 MISCELLANEOUS WORKS / OSTALI RADOVI	komplet	7.857,00	1,00	7.857,00	0,00	0,00	0,00	0,00	
	2.1.2 Culvert / Propust - ukupno				**951.041,00**		**15.731,73**		**777.259,26**	

2.2. Roadbed / Posteljica

A 1	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Preliminary works - Including clearing of site, cutting tree, removal fences and demolition of existing facilities / Prethodni radovi - Uključujuć´i raščišć´avanje terena, seču stabala, uklanjanje ograda i rušenje postojeć´ih objekata	komplet	170.846,00	1,00	170.846,00	0,00	0,00	1,00	170.846,00	
A 3	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	327.209,00	2,00	654.418,00	0,00	0,00	1,98	647.873,82	
A 4	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Excavation / Iskop	komplet	21.131,00	2,00	42.262,00	0,00	0,00	1,98	41.839,38	
A 5	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Embankment / Nasip	komplet	5.087.509,00	2,00	10.175.018,00	0,12	610.501,08	1,97	10.022.392,73	
A 6	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Subgrade / Planum pruge	komplet	117.991,00	2,00	235.982,00	0,00	0,00	1,98	233.622,18	
A 7-a	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Geocomposite - procurement / Geokompozit - nabavka	komplet	369.190,00	2,00	738.380,00	0,03	11.075,70	1,97	727.304,30	
A 7	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Geocomposite / Geokompozit	komplet	41.021,00	2,00	82.042,00	0,28	11.485,88	1,97	80.811,37	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
A 9	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Transition layer / Prelazni sloj	komplet	274.992,00	2,00	549.984,00	0,10	27.499,20	1,90	522.484,80	
A 10	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Protection layer / Zaštitni sloj	komplet	295.876,00	2,00	591.752,00	0,30	88.762,80	0,45	133.144,20	
A 11	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Slope topsoiling / Humuziranje kosina	komplet	17.100,00	2,00	34.200,00	0,00	0,00	0,75	12.825,00	
A 12	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Dewatering / Odvodnjavanje	komplet	100.652,00	2,00	201.304,00	0,00	0,00	0,50	50.326,00	
A 13	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Fence / Ograda	komplet	36.974,00	1,00	36.974,00	0,00	0,00	0,00	0,00	
A 14	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Service road / Servisni put	komplet	0,00	1,00	0,00	0,00	0,00	0,00	0,00	
B 1	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Preliminary works - Including clearing of site, cutting tree, removal fences and demolition of existing facilities / Prethodni radovi - Uključujući raščišćavanje terena, seču stabala, uklanjanje ograda i rušenje postojećih objekata	komplet	53.494,00	1,00	53.494,00	0,00	0,00	1,00	53.494,00	
B 2	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Removal ballast / Uklanjanje balasta	komplet	61.753,00	1,00	61.753,00	0,15	9.262,95	0,15	9.262,95	
B 3	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	256.155,00	1,00	256.155,00	0,00	0,00	0,85	217.731,75	
B 4	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Excavation / Iskop	komplet	59.216,00	1,00	59.216,00	0,00	0,00	0,90	53.294,40	
B 5	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Embankment / Nasip	komplet	1.864.394,00	1,00	1.864.394,00	0,00	0,00	0,90	1.677.954,60	
B 6	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Subgrade / Planum pruge	komplet	91.569,00	1,00	91.569,00	0,00	0,00	0,87	79.665,03	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
B 7-a	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Geocomposite - procurement / Geokompozit - nabavka	komplet	92.323,00	1,00	92.323,00	-0,05	-4.616,15	0,90	83.090,70	
B 7	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Geocomposite / Geokompozit	komplet	10.259,00	1,00	10.259,00	0,00	0,00	0,90	9.233,10	
B 8-a	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Geogrid - procurement / Geomreža - nabavka	komplet	63.026,00	1,00	63.026,00	-0,05	-3.151,30	0,90	56.723,40	
B 8	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Geogrid / Geomreža	komplet	7.003,00	1,00	7.003,00	0,00	0,00	0,90	6.302,70	
B 9	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Transition layer / Prelazni sloj	komplet	37.297,00	1,00	37.297,00	0,05	1.864,85	0,85	31.702,45	
B 10	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Protection layer / Zaštitni sloj	komplet	241.650,00	1,00	241.650,00	0,15	36.247,50	0,60	144.990,00	
B 11	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Slope topsoiling / Humuziranje kosina	komplet	14.773,00	1,00	14.773,00	0,10	1.477,30	0,90	13.295,70	
B 12	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Dewatering / Odvodnjavanje	komplet	26.626,00	2,00	53.252,00	1,00	26.626,00	1,00	26.626,00	
B 13	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Fence / Ograda	komplet	6.860,00	1,00	6.860,00	0,00	0,00	0,00	0,00	
B 14	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Service road / Servisni put	komplet	0,00	1,00	0,00	0,00	0,00	0,00	0,00	
C 1	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Preliminary works - Including clearing of site, cutting tree, removal fences and demolition of existing facilities / Prethodni radovi - Uključujući raščišćavanje terena, seču stabala, uklanjanje ograda i rušenje postojećih objekata	komplet	245.832,00	1,00	245.832,00	0,00	0,00	1,00	245.832,00	
C 2	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Removal ballast / Uklanjanje balasta	komplet	112.723,00	1,00	112.723,00	0,00	0,00	0,55	61.997,65	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
C 3	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	916.847,00	2,00	1.833.694,00	0,00	0,00	1,99	1.824.525,53	
C 4	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Excavation / Iskop	komplet	350.837,00	2,00	701.674,00	0,00	0,00	1,99	698.165,63	
C 5	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Embankment / Nasip	komplet	6.659.398,00	2,00	13.318.796,00	0,02	133.187,96	1,97	13.119.014,06	
C 6	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Subgrade / Planum pruge	komplet	396.349,00	2,00	792.698,00	0,02	7.926,98	1,97	780.807,53	
C 7-a	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Geocomposite - procurement / Geokompozit - nabavka	komplet	206.736,00	2,00	413.472,00	-0,06	-12.404,16	1,89	390.731,04	
C 7	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Geocomposite / Geokompozit	komplet	22.971,00	2,00	45.942,00	-0,10	-2.297,10	1,89	43.415,19	
C 8	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Improvement layer / Sloj ojačanja tla	komplet	635.801,00	2,00	1.271.602,00	0,00	0,00	1,98	1.258.885,98	
C 9	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Transition layer / Prelazni sloj	komplet	992.002,00	2,00	1.984.004,00	0,00	0,00	1,98	1.964.163,96	
C 10	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Protection layer / Zaštitni sloj	komplet	1.003.193,00	2,00	2.006.386,00	0,10	100.319,30	1,40	1.404.470,20	
C 11	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Slope topsoling / Humuziranje kosina	komplet	12.953,00	2,00	25.906,00	0,00	0,00	1,50	19.429,50	
C 12	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Dewatering / Odvodnjavanje	komplet	68.792,00	2,00	137.584,00	0,40	27.516,80	1,60	110.067,20	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
C 13	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Fence / Ograda	komplet	105.533,00	2,00	211.066,00	0,00	0,00	0,00	0,00	
C 14	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Service road / Servisni put	komplet	301.935,00	1,00	301.935,00	0,00	0,00	0,00	0,00	
	2.2. Roadbed / Posteljica - ukupno				**39.829.500,00**		**1.071.285,59**		**37.028.342,03**	

2.3 Road / Put

A 1	2.3.1.11.1.1 Podvoznjak - km 113+327 / Underpass - km 113+327 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	16.450,00	1,00	16.450,00	0,00	0,00	1,00	16.450,00	
A 2	2.3.1.11.1.1 Podvoznjak - km 113+327 / Underpass - km 113+327 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	88.872,00	1,00	88.872,00	0,00	0,00	1,00	88.872,00	
A 3	2.3.1.11.1.1 Podvoznjak - km 113+327 / Underpass - km 113+327 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	110.695,00	1,00	110.695,00	0,00	0,00	0,90	99.625,50	
A 4	2.3.1.11.1.1 Podvoznjak - km 113+327 / Underpass - km 113+327 DEWATERING / ODVODNJAVANJE	komplet	5.223,00	1,00	5.223,00	0,00	0,00	0,90	4.700,70	
B 1	2.3.1.11.2.1 km 113+610 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	5.120,00	1,00	5.120,00	-0,20	-1.024,00	0,80	4.096,00	
B 2	2.3.1.11.2.1 km 113+610 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	214.488,00	1,00	214.488,00	0,00	0,00	1,00	214.488,00	
B 3	2.3.1.11.2.1 km 113+610 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	146.670,00	1,00	146.670,00	0,00	0,00	0,20	29.334,00	
B 4	2.3.1.11.2.1 km 113+610 DEWATERING / ODVODNJAVANJE	komplet	31.084,00	1,00	31.084,00	0,00	0,00	0,55	17.096,20	
C 1	2.3.1.11.3 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	3.925,00	1,00	3.925,00	0,00	0,00	0,00	0,00	
C 2	2.3.1.11.3 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	6.893,00	1,00	6.893,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
C 3	2.3.1.11.3 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	98.448,00	1,00	98.448,00	0,00	0,00	0,00	0,00	
C 4	2.3.1.11.3 DEWATERING / ODVODNJAVANJE	komplet	924,00	1,00	924,00	0,00	0,00	0,00	0,00	
D 1	2.3.1.12.1.1 km 118+708 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	3.205,00	1,00	3.205,00	0,00	0,00	1,00	3.205,00	
D 2	2.3.1.12.1.1 km 118+708 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	236.681,00	1,00	236.681,00	0,00	0,00	1,00	236.681,00	
D 3	2.3.1.12.1.1 km 118+708 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	158.951,00	1,00	158.951,00	0,05	7.947,55	0,95	151.003,45	
D 4	2.3.1.12.1.1 km 118+708 DEWATERING / ODVODNJAVANJE	komplet	4.859,00	1,00	4.859,00	0,00	0,00	1,00	4.859,00	
E 1	2.3.1.13.1 km 120+571 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	8.387,00	1,00	8.387,00	0,00	0,00	1,00	8.387,00	
E 2	2.3.1.13.1 km 120+571 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	327.143,00	1,00	327.143,00	0,65	212.642,95	0,80	261.714,40	
E 3	2.3.1.13.1 km 120+571 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	79.257,00	1,00	79.257,00	0,20	15.851,40	0,20	15.851,40	
E 4	2.3.1.13.1 km 120+571 DEWATERING / ODVODNJAVANJE	komplet	4.944,00	1,00	4.944,00	0,00	0,00	0,00	0,00	
F 1	2.3.1.14.1 km 125+191 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	7.093,00	1,00	7.093,00	0,00	0,00	1,00	7.093,00	
F 2	2.3.1.14.1 km 125+191 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	409.834,00	1,00	409.834,00	0,00	0,00	0,15	61.475,10	
F 3	2.3.1.14.1 km 125+191 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	66.866,00	1,00	66.866,00	0,65	43.462,90	0,65	43.462,90	
F 4	2.3.1.14.1 km 125+191 DEWATERING / ODVODNJAVANJE	komplet	4.513,00	1,00	4.513,00	0,25	1.128,25	0,25	1.128,25	
G 1	2.3.1.15.1 km 126+976 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	7.428,00	1,00	7.428,00	0,00	0,00	1,00	7.428,00	
G 2	2.3.1.15.1 km 126+976 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	270.079,00	1,00	270.079,00	0,00	0,00	1,00	270.079,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
G 3	2.3.1.15.1 km 126+976 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	88.569,00	1,00	88.569,00	0,40	35.427,60	0,50	44.284,50	
G 4	2.3.1.15.1 km 126+976 DEWATERING / ODVODNJAVANJE	komplet	2.638,00	1,00	2.638,00	0,00	0,00	0,00	0,00	
	2.3 Road / Put - ukupno				**2.409.239,00**		**315.436,65**		**1.591.314,40**	

2.10 Track crossing / Instalacije uz prugu

1	Station "VRBAS NOVA" / Stanica "VRBAS NOVA"	komplet	37.641,00	1,00	37.641,00	0,00	0,00	0,00	0,00	
2	Station "VRBAS" / Stanica "VRBAS"	komplet	17.188,00	1,00	17.188,00	0,00	0,00	0,00	0,00	
3	TK Object at km 118+325 / TK Objekat na km 118+325	komplet	1.078,00	1,00	1.078,00	0,00	0,00	0,00	0,00	
4	TK Object at km 123+448 / TK Objekat na kom 123+448	komplet	410,00	1,00	410,00	0,00	0,00	0,00	0,00	
	2.10 Track crossing / Instalacije uz prugu - ukupno				**56.317,00**		**0,00**		**0,00**	

2.11 Inspection well / Merni bunar

1	Vrbas Novi	komplet	115.467,00	1,00	115.467,00	0,00	0,00	0,00	0,00	
2	Vrbas	komplet	7.619,00	1,00	7.619,00	0,00	0,00	0,00	0,00	
	2.11 Inspection well / Merni bunar - ukupno				**123.086,00**		**0,00**		**0,00**	

2.12 Cable trough / Podbušivanje

1	CABLE ROUTE - SUPPLY AND DELIVERY OF MATERIAL / TRASA KABLOVA - NABAVKA I ISPORUKA MATERIJALA	komplet	818.515,00	1,00	818.515,00	0,30	245.554,50	0,30	245.554,50	
2	CABLE ROUTE - WORKS / KABLOVSKA TRASA - RADOVI	komplet	385.183,00	1,00	385.183,00	0,30	115.554,90	0,30	115.554,90	
	2.12 Cable trough / Podbušivanje - ukupno				**1.203.698,00**		**361.109,40**		**361.109,40**	

3.2 Change ditch / Zamena šahti

A 1	Relocation of channel IV-A-5 at km 113+547,78 railway / Izmeštanje kanala IV-A-5 na km 113+547,78 pruge PREPARATORY WORKS / PRIRPEMNI RADOVI	komplet	8.779,00	1,00	8.779,00	0,00	0,00	1,00	8.779,00	
A 2	Relocation of channel IV-A-5 at km 113+547,78 railway / Izmeštanje kanala IV-A-5 na km 113+547,78 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	62.834,00	1,00	62.834,00	0,70	43.983,80	0,90	56.550,60	
A 3	Relocation of channel IV-A-5 at km 113+547,78 railway / Izmeštanje kanala IV-A-5 na km 113+547,78 pruge STONE WORKS / KAMENI RADOVI	komplet	2.979,00	1,00	2.979,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
B 1	Relocation of channel IV-D-8 from km 114+424 to km 114+574 railway / Izmeštanje kanala IV-D-8 sa km 114+424 na km 114+574 pruge PREPARATORY WORKS / PRIRPEMNI RADOVI	komplet	2.978,00	1,00	2.978,00	0,00	0,00	0,00	0,00	
B 2	Relocation of channel IV-D-8 from km 114+424 to km 114+574 railway / Izmeštanje kanala IV-D-8 sa km 114+424 na km 114+574 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	2.099,00	1,00	2.099,00	0,00	0,00	0,00	0,00	
C 1	Relocation of channel IV-D at km 114+579,38 railway / Izmeštanje kanala IV-D na km 114+579,38 pruge PREPARATORY WORKS / PRIRPEMNI RADOVI	komplet	3.249,00	1,00	3.249,00	0,00	0,00	0,00	0,00	
C 2	Relocation of channel IV-D at km 114+579,38 railway / Izmeštanje kanala IV-D na km 114+579,38 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	8.998,00	1,00	8.998,00	0,00	0,00	0,00	0,00	
C 3	Relocation of channel IV-D at km 114+579,38 railway / Izmeštanje kanala IV-D na km 114+579,38 pruge STONE WORKS / KAMENI RADOVI	komplet	1.760,00	1,00	1.760,00	0,00	0,00	0,00	0,00	
D 1	Relocation of channel I-64 at km 117+477,85 railway / Izmeštanje kanala I-64 na km 117+477,85 pruge PREPARATORY WORKS / PRIRPEMNI RADOVI	komplet	9.240,00	1,00	9.240,00	0,00	0,00	0,00	0,00	
D 2	Relocation of channel I-64 at km 117+477,85 railway / Izmeštanje kanala I-64 na km 117+477,85 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	27.101,00	1,00	27.101,00	0,00	0,00	0,00	0,00	
E 1	Relocation of channel I-61 at km 117+820 railway / Izmeštanje kanala I-61 na km 117+820 pruge PREPARATORY WORKS / PRIRPEMNI RADOVI	komplet	2.299,00	1,00	2.299,00	0,00	0,00	0,00	0,00	
E 2	Relocation of channel I-61 at km 117+820 railway / Izmeštanje kanala I-61 na km 117+820 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	7.914,00	1,00	7.914,00	0,00	0,00	0,00	0,00	
	3.2 Change ditch / Zamena šahti - ukupno				**140.230,00**		**43.983,80**		**65.329,60**	

4.1 Catenary engineering / Kontaktna mreža

A 1	4.1.1.10 OVERHEAD CONTACT SYSTEM OPEN TRACK Zmajevo - Vrbas (new) / 4.1.1.10 NAGLAVNI KONTAKTNI SISTEM OTVORENA TRASA Zmajevo - Vrbas (nova) DISMANTLING AND RECONSTRUCTION OF EXISTING OCS / DEMONTAŽA I REKONSTRUKCIJA POSTOJEĆIH OCS	komplet	17.421,00	1,00	17.421,00	1,00	17.421,00	1,00	17.421,00	
A 2	4.1.1.10 OVERHEAD CONTACT SYSTEM OPEN TRACK Zmajevo - Vrbas (new) / 4.1.1.10 NAGLAVNI KONTAKTNI SISTEM OTVORENA TRASA Zmajevo - Vrbas (nova) CIVIL WORKS / GRAĐEVINSKI RADOVI	komplet	331.821,00	1,00	331.821,00	0,30	99.546,30	0,30	99.546,30	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
B 1	4.1.1.11 OVERHEAD CONTACT SYSTEM Station Vrbas / 4.1.1.11 NAGLAVNI KONTAKTNI SISTEM Stanica Vrbas CIVIL WORKS / GRAĐEVINSKI RADOVI	komplet	130.733,00	1,00	130.733,00	0,00	0,00	0,00	0,00	
C 1	4.1.1.12 OVERHEAD CONTACT SYSTEM Station Vrbas / 4.1.1.12 NAGLAVNI KONTAKTNI SISTEM Stanica Vrbas DISMANTLING AND RECONSTRUCTION OF EXISTING OCS / DEMONTAŽA I REKONSTRUKCIJA POSTOJEĆIH OCS	komplet	7.818,00	1,00	7.818,00	0,00	0,00	1,00	7.818,00	
C 2	4.1.1.12 OVERHEAD CONTACT SYSTEM Station Vrbas / 4.1.1.12 NAGLAVNI KONTAKTNI SISTEM Stanica Vrbas CIVIL WORKS / GRAĐEVINSKI RADOVI	komplet	82.453,00	1,00	82.453,00	0,25	20.613,25	0,25	20.613,25	
D 1	4.1.1.13 OVERHEAD CONTACT SYSTEM OPEN TRACK Vrbas new - Lovćenac / 4.1.1.13 NAGLAVNI KONTAKTNI SISTEM OTVORENA TRASA Vrbas Novi - Lovćenac DISMANTLING AND RECONSTRUCTION OF EXISTING OCS / DEMONTAŽA I REKONSTRUKCIJA POSTOJEĆIH OCS	komplet	15.722,00	1,00	15.722,00	0,00	0,00	1,00	15.722,00	
D 2	4.1.1.13 OVERHEAD CONTACT SYSTEM OPEN TRACK Vrbas new - Lovćenac / 4.1.1.13 NAGLAVNI KONTAKTNI SISTEM OTVORENA TRASA Vrbas Novi - Lovćenac CIVIL WORKS / GRAĐEVINSKI RADOVI	komplet	555.384,00	1,00	555.384,00	0,30	166.615,20	0,80	444.307,20	
	4.1 Catenary engineering / Kontaktna mreža - ukupno				**1.141.352,00**		**304.195,75**		**605.427,75**	

5.9 Communication relocation / Izmeštanje instalacija

A 1	Communication relocation / Komunikaciono izmeštanje COLLISION 13 - skew crossing of the optical cable of Telekom Serbia with newly designed railway line and a newly designed underpass, near the station Vrbas Nova, km 113 + 325.00 of the railway route / KOLIZIJA 13 - koso ukrštanje optičkog kabla Telekoma Srbije sa novoprojektovanom železničkom prugom i novoprojektovanim podvožnjakom, kod stanice Vrbas Nova, km 113 + 325,00 km železničke trase	komplet	39.624,00	1,00	39.624,00	0,00	0,00	1,00	39.624,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
A 2	Communication relocation / Komunikaciono izmeštanje COLLISION 14 - skew crossing of optical and copper cables of Telekom Srbija with the newly designed railway, km 116 + 935.00 of the railway route / KOLIZIJA 14 - koso ukrštanje optičkih i bakarnih kablova Telekoma Srbija sa novoprojektovanom prugom, km 116 + 935,00 železničke trase	komplet	19.717,00	1,00	19.717,00	0,00	0,00	1,00	19.717,00	
A 3	Communication relocation / Komunikaciono izmeštanje COLLISION 15 - skew crossing of the copper cable of Telekom Srbije and optical cable of the SBB operator with newly designed railway line and bridge, from km 117 + 825.00 to km 117 + 865 of the railway route / KOLIZIJA 15 - koso ukrštanje bakarnog kabla Telekoma Srbije i optičkog kabla operatera SBB sa novoprojektovanom železničkom prugom i mostom, od km 117 + 825,00 do km 117 + 865 železničke trase	komplet	14.104,00	1,00	14.104,00	0,00	0,00	1,00	14.104,00	
A 4	Communication relocation / Komunikaciono izmeštanje COLLISION 16 - skew crossing of Telekom Srbija's copper cable with the newly designed railway, near the Lovćen station, km 127 + 730.00 of the railway route / KOLIZIJA 16 - koso ukrštanje bakarnog kabla Telekoma Srbije sa novoprojektovanom prugom, kod stanice Lovc´en, km 127 + 730,00 km železničke trase	komplet	3.180,00	1,00	3.180,00	0,00	0,00	1,00	3.180,00	
A 5	Communication relocation / Komunikaciono izmeštanje COLLISION 17 - skew crossing of the copper cable of Telekom Srbija with the newly designed railway, near the station Lovćen, km 127 + 730.00 of the route of the railway / KOLIZIJA 17 - koso ukrštanje bakarnog kabla Telekoma Srbije sa novoprojektovanom prugom, kod stanice Lovc´en, km 127 + 730,00 km trase pruge	komplet	3.890,00	1,00	3.890,00	0,00	0,00	1,00	3.890,00	
5.9 Communication relocation / Izmeštanje instalacija - ukupno					**80.515,00**		**0,00**		**80.515,00**	

Ukupno :	**45.934.978,00**	**2.111.742,92**	**40.509.297,44**

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-796-2022-1	Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz -Kelebija-	2.111.742,92	40.509.297,44
	2.1.2 Culvert / Propust	15.731,73	777.259,26
	2.2. Roadbed / Posteljica	1.071.285,59	37.028.342,03
	2.3 Road / Put	315.436,65	1.591.314,40
	2.10 Track crossing / Instalacije uz prugu		
	2.11 Inspection well / Merni bunar		
	2.12 Cable trough / Podbušivanje	361.109,40	361.109,40
	3.2 Change ditch / Zamena šahti	43.983,80	65.329,60
	4.1 Catenary engineering / Kontaktna mreža	304.195,75	605.427,75
	5.9 Communication relocation / Izmeštanje instalacija		80.515,00
Ukupno:		2.111.742,92	40.509.297,44

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRŽAVANJE	2.025.464,88	0,00	2.025.464,88

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	2.111.742,92	0,00	2.111.742,92	40.509.297,44	0,00	40.509.297,44
Ukupno (USD):	2.111.742,92	0,00	2.111.742,92	40.509.297,44	0,00	40.509.297,44